



THERE IS NO SET SCHEDULE FOR THE DOCK IMPROVEMENTS AND/OR OPEN WATER CLEANUP. IT IS ESTIMATED THAT THE WORK WILL BEGIN WITH PHASE II (2011) AND CONTINUE THROUGH PHASE IV (2013).

PHASE I - 2010	PHASE II - 2011	PHASE III - 2012	PHASE IV - 2013	PHASE V - 2014
<ul style="list-style-type: none"> SHEET PILE WALL TEMP. CONSTRUCTION (TC) STAGING & PARKING AREA, 32 PUBLIC STALLS AVAILABLE 	<ul style="list-style-type: none"> DOCK IMPROVEMENT & CLEANUP PARKING IMPROVEMENT A-E 	<ul style="list-style-type: none"> DOCK IMPROVEMENT & CLEANUP PARKING IMPROVEMENT A-C 	<ul style="list-style-type: none"> DOCK IMPROVEMENT & CLEANUP PARKING IMPROVEMENT A 	<ul style="list-style-type: none"> PARK IMPROVEMENT

***(1) * TEMPORARY PARKING AREA WILL BE CREATED FOR 32 RESIDENT VEHICLES TO BE USED DURING CONSTRUCTION. PHASE II & III CONSTRUCTION HAS BEEN BROKEN INTO SEGMENTS TO DISPLACE NO MORE THAN 32 VEHICLES. THESE VEHICLES WILL BE ABLE TO PARK IN THE TEMPORARY PARKING AREA WHILE DISPLACED. PHASE III PARKING IS CURRENTLY NOT USED FOR RESIDENT PARKING IN EXCESS OF 32 STALLS. PHASE IV PARKING TO BE DISPLACED WILL BE ABLE TO PARK IN THE TEMPORARY PARKING AREA AND/OR THE PHASE III PARKING AREA.**

PLEASE NOTE, EACH YEAR, CONSTRUCTION WILL RUN FROM APRIL 15 THROUGH OCTOBER 1. THERE WILL BE NO CONSTRUCTION DURING THE "RAINY SEASON" OF OCTOBER 1 THROUGH APRIL 15.